

# LAUNDRY ROOM RENOVATION TIMELINE

Project Start Date: \_\_\_\_\_

Target Completion: \_\_\_\_\_

PHASE	KEY TASKS	EST. TIME	DONE
<b>1. Planning &amp; Demo</b>	Design layout, order appliances, disconnect plumbing, remove old cabinetry/flooring.	3-5 Days	
<b>2. Rough-In</b>	Electrical outlets, plumbing lines for washer/sink, venting for dryer.	2-4 Days	
<b>3. Surfaces</b>	Drywall repair, painting walls/ceiling, floor tile installation and grouting.	5-7 Days	
<b>4. Cabinetry &amp; Tops</b>	Install base/wall cabinets, countertop template and installation.	3-6 Days	
<b>5. Finishing</b>	Install sink/faucet, connect appliances, lighting fixtures, hardware.	2-3 Days	

NOTES / CONTRACTOR CONTACTS: