

WHOLE HOUSE REMODEL SCHEDULE

Project Address: _____

Target Completion: ____ / ____ / ____

| PHASE | KEY MILESTONES & TASKS | DURATION | ACTUAL DATES / NOTES |
|--------------------------|---|-----------|----------------------|
| 01 Planning | Architectural Plans & Engineering Permit Application & Approval Material Selection (Lead time items) | 4-8 Weeks | |
| 02 Demolition | Site Protection & Utility Shut-off Interior Tear-out / Debris Removal Structural Load Bearing Adjustments | 1-2 Weeks | |
| 03 Rough-In | Framing, Plumbing, HVAC Routing Electrical Wiring & Low Voltage Rough Inspection Sign-off | 3-5 Weeks | |
| 04 Envelope | Insulation Installation Drywall Hang, Tape, and Mud Priming & First Coat Paint | 2-3 Weeks | |

| PHASE | KEY MILESTONES & TASKS | DURATION | ACTUAL DATES / NOTES |
|------------------------|--------------------------------------|-----------------|-----------------------------|
| 05 Finishes | Flooring & Tile Installation | 4-6 Weeks | |
| | Cabinetry & Countertop Templates | | |
| | Trim, Baseboards, and Interior Doors | | |
| 06 Fixtures | Plumbing Trim (Sinks, Faucets) | 1-2 Weeks | |
| | Electrical Trim (Lights, Switches) | | |
| | Appliance Installation | | |
| 07 Closing | Final Paint Touch-ups | 1 Week | |
| | Professional Deep Clean | | |
| | Final Inspection & Punch List | | |

PROJECT NOTES